

INFRASTRUCTURE

#	Program/Project/Activity Description	Location	Funding Source	Amount(P)	Contractor	Date Started	Date Completed/Expected	Status
1	Construction of Drainage Canal (Brgy. Tayaga & Bagakay)	Claver, SDN	5% DRR General Fund 2019	3,994,219.05	CARTESIAN Builders	09-09-19		Completed
2	Repair of School Gym (CNHS)	Claver, SDN	SEF 2019	956,181.43	RJB Construction and Supply	09-09-19		Completed
3	Construction and Improvement of Drainage Canals in all Barangays	Claver, SDN	5% Calamity General Fund 2019	3,868,824.24	GC Builders	09-09-19		Completed
4	Construction of Eco-Park Perimeter Fence Barangay Panatao	Brgy. Panatao, Claver, SDN	20% MDR 2019	3,850,882.44	RJ Construction & Supply	09-09-19		Completed
5	Construction of Daycare Center @ Sitio Sabang, Brgy. Tayaga	Sitio Sabang, Brgy. Tayaga, Claver, SDN	Trust Fund-Regular	778,361.76	RJ Construction & Supply	11-05-19		Completed
6	Construction of DayCare Center, Brgy. Tayaga	Brgy. Tayaga, Claver, SDN	Supplemental Budget No. 1 Series 2019	678,767.24	RJ Construction & Supply	11-05-19		Completed
7	Rehabilitation of KAPAPROCO Building	Claver, SDN	Trust Fund-Regular	288,269.23	Kent Marketing Group of Companies, INC.	11-05-19		Completed
8	Construction of 3-Storey CNHS Administration Building Phase II	Claver, SDN	Supplemental Budget Ni. 1 Series 2019 Nat'l, Wealth 2019 Realignment	7,948,079.30	A.T. Dumlao Construction	11-08-19		Completed
9	Construction of Drainage Canal (Tayaga & Bagakay)	Claver, SDN	5% Calamity General Fund 2019 Annual Budget	3,366,424.41	GC Builders	11-08-19		Completed
10	Construction of Grouted Riprap, Brgy. Tayaga	Claver, SDN	Supplemental Budget # 1-2019	2,974,798.09	RJB Construction and Supply	11-08-19		Completed
11	Construction of Street Lighting Brgy. Urbiztondo	Brgy. Urbiztondo, Claver, SDN	Supplemental Budget # 1-2019	1,406,325.80	ASJ Builders	11-08-19		Completed
12	Flood Control System	Claver, SDN	5% Calamity Fund	2,534,807.62	A.T. Dumlao Construction	11-08-19		Completed
13	Concreting of Brgy. Road Cagdianao	Brgy. Cagdianao, Claver, SDN	Supplemental # 1, Nat'l. Wealth 2019	3,880,494.77	RJ Construction & Supply	11-08-19		Completed
14	Construction of Engineering Building/Evaucation Center	Claver, SDN	Supplemental Budget # 1- 2019	27,791,773.04	CHARLZ Construction	11-08-19		Completed
15	Construction of 3-Storey Municipal Health Center	Claver, SDN	Supplemental Budget # 1- 2019	12,849,349.16	GC Builders	11-08-19		Completed
16	Construction of Children's Playground	Claver, SDN	Supplemental Budget # 1- 2019	6,962,389.24	CHARLZ Construction	11-08-19		Completed
17	Installation of Culvert	Claver, SDN	5% Calamity Fund 2019	1,845,699.58	CARTESIAN Builders	11-08-19		Completed
18	Installation of Solar Street Lights	Claver, SDN	Supplemental Budget # 1- 2019	4,393,827.68	ASJ Builders	11-08-19		Completed
19	Concreting of Barangay Road, Bagakay	Claver, SDN	Supplemental Budget # 1- 2019 (Gen. Fund Surplus 2018)	9,813,786.71	GC Builders	11-08-19		Completed
20	Construction and Improvement of Drainage Canals in all Barangay	Claver, SDN	20% Development Realignment Reso No. __ 2019	5,288,945.67	CARTESIAN Builders	11-08-19		Completed
21	Construction of River Control Brgy. Ladgaron	Brgy. Ladgaron, Claver, SDN	LDRRM Special Trust Fund 2019	8,950,060.80	A.T. Dumlao Construction	11-08-19		Completed
22	Concreting of Brgy. Road Hayanggabon	Brgy. Hayanggabon, Claver, SDN	Supplemental Budget # 1- 2019 (Nat'l. Wealth 2019)	3,891,604.01	RJ Construction & Supply	11-08-19		Completed
23	Construction of Barbecue Stand with Drainage	Claver, SDN	Supplemental Budget # 1- 2019/Annual Budget	2,963,409.86	JMT Construction	11-08-19		Completed
24	Construction of Brgy. Tanod Outpost Brgy. Tayaga	Brgy. Tayaga, Claver, SDN	POC 2019/Capital Outlay	981,844.10	A.T. Dumlao Construction	11-08-19		Completed
25	Construction of Sampagueta Boulevard	Claver, SDN	Supplemental Budget # 1- 2019	2,379,165.86	RJ Construction & Supply	11-25-19		Completed
26	Construction of Brgy. Road, Brgy. Urbiztondo	Brgy. Urbiztondo, Claver, SDN	Supplemental Budget # 1- 2019	6,346,699.05	A.T. Dumlao Construction	11-25-19		Completed

27	Construction of Brgy. Tanod Outpost Brgy. Magallanes	Brgy. Magallanes, Claver, SDN	POC 2019/Capital Outlay	979,689.90	GC Builders	12-16-19		Completed
28	Construction of Brgy. Tanod Outpost Brgy. Daywan	Brgy. Daywan, Claver, SDN	POC 2019/Capital Outlay	981,844.10	A.T. Dumlao Construction	12-16-19		Completed
29	Construction of Brgy. Tanod Outpost Brgy. Panatao	Brgy. Panatao, Claver, SDN	POC 2019/Capital Outlay	979,689.90	GC Builders	12-16-19		Completed
30	Construction of Brgy. Tanod Outpost Brgy. Cabugo	Brgy. Cabugo, Claver, SDN	POC 2019/Capital Outlay	979,882.18	RJ Construction & Supply	12-16-19		Completed
31	Construction of Plant Nursery	Claver, SDN	20% Development Fund/Annual Budget 2018	416,569.84	RJ Construction & Supply	12-16-19		Completed
32	TVCC Edible Landscaping Farm	Claver, SDN	20% Development Fund/Annual Budget 2018	781,747.82	ASJ Builders	12-16-19		Completed
33	Installation of CCTV at TNHS	Claver, SDN	Capital Outlay	1,950,351.04	ROMZ Builders	12-23-19		Completed
34	Covered Pathway Along Junior High School Building	Claver, SDN	SEF 2019	2,831,661.12	RJ Construction & Supply	12-23-19		Completed
35	Embankment of Municipal Lot (Phase II)	Claver, SDN	Supplemental Budget No. 1 - 2019/Annual Budget	9,930,276.20	GC Builders	12-23-19		Completed
36	Construction of TNHS Gym (Phase III)	Claver, SDN	Supplemental Budget No. 1-2019	2,939,350.38	RJ Construction & Supply	12-23-19		Completed
37	Improvement of Legislative Building	Claver, SDN	Supplemental Budget No. 1-2019	970,183.56	RJ Construction & Supply	12-28-19		Completed
38	Local Access Road in Brgy. Magallanes	Claver, SDN	Trust Fund-Regular	11,085,001.16	GC Builders	02-03-20		Completed
39	Construction of Box Culvert, Brgy. Sapa	Brgy. Sapa, Claver, SDN	Supplemental Budget No. 1-2019	1,852,005.89	CARTESIAN Builders	02-03-20		Completed
40	Construction of Brgy. Road Taganito	Brgy. Taganito, Claver , SDN	Supplemental Budget No. 1-2019	3,881,846.77	RJ Construction & Supply	02-03-20		Completed
41	Construction of Sapa-Malinawa FTMR (Phase III)	Brgy. Sapa, Claver, SDN	Annual Budget 2019 (National Wealth)	6,854,775.59	A.T. Dumlao Construction	02-03-20		Completed
42	Upgrading of Access Road with Shoulder	Claver, SDN	National Wealth 2019	3,891,844.73	RJ Construction & Supply	02-03-20		Completed
43	Extension of Barangay Lapinigan Pier	Brgy. Lapinigan, Claver, SDN	Supplemental Budget No. 2	6,407,005.30	A.T. Dumlao Construction	02-03-20		Completed
44	Construction of Claver Sports Center Phase II	Claver, SDN	National Welalth 2019	59,835,464.77	D+G Construction	02-03-20		Completed
45	Expansion of Municipal Streets Tayaga/Bagakay	Claver, SDN	National Wealth 2019	9,793,722.42	CHARLZ Construction	02-03-20		Completed
46	Installation of Solar Street Lights	Panatao, Claver, SDN	National Wealth 2021	4,929,127.69	EJOB Construction & Supply, OPC	02-03-20		Completed
47	Renovation of KAPAPROCO Building (Phase II)	Claver, SDN	National Wealth 2019	190,287.91	Kent Marketing Group of Companies	03-29-20		Completed
48	Construction of Barbecue Stand With Drainage	Claver, SDN	Supplemental Budget No. 2-2019 National Wealth	572,166.75	Kent Marketing Group of Companies	03-29-20		Completed
49	Installation of Street Lights	Claver, SDN	Supplemetal Budget No. 2-2019 & 20% Annual Budget	2,970,134.76	ASJ Builders	04-30-20		Completed
50	Construction of Barangay Purok Center	Claver, SDN	Supplemental Budget No. 2-2019 National Wealth	1,981,940.80	RJ Construction & Supply	04-30-20		Completed
51	Construction of Two (2) Storey Four Classroom/Evacuation Center W/ Embankment, Brgy. Ladgaron	Brgy. Ladgaron, Claver, SDN	Supplemental Budget No. 2-2019 National Wealth	3,784,607.04	GC Builders	04-30-20		Completed
52	Construction of Sampaguita Boulevard	Claver, SDN	Supplemental Budget No. 2-2019 National Wealth	19,977,817.11	GC Builders	04-30-20		Completed
53	Construction of Brgy. Roads, Brgy. Cabugo	Brgy. Cabugo, Claver, SDN	Supplemental Budget No. 1-2019	4,882,836.33	RJ Construction & Supply	04-30-20		Completed

54	Concreting of Brgy. Road Daywan	Sitio Tayawod Brgy. Daywan, Claver, SDN	Supplemental Budget No. 2-2019	4,846,647.27	CHARLZ Construction	04-30-20		Completed
55	Construction/Rehab of Brgy. Multi-purpose Building, Brgy. Urbiztondo & Brgy. Panatao, Claver, SDN	Brgy. Urbiztondo & Brgy. Panatao, Claver, SDN	Supplemental Budget No. 2-2019	3,281,614.39	RJ Construction & Supply	04-30-20		Completed
56	Construction of Farm To Market Road-Ladgaron	Brgy. Ladgaron, Claver, SDN	LGSF Trust Fund	9,826,569.35	GC Builders	04-30-20		Completed
57	Construction of Tertiary School Building	Brgy. Bagakay, Claver, SDN	Annual Budget 2019 (National Wealth)	21,775,261.57	AJP Builders and Supplies	07-13-20		Completed
58	Development Claver Water Source	Claver, SDN	Annual Budget 2019 (Nat'l. Wealth Res. No. 81-2020)	9,899,808.91	ASJ Builders	07-13-20		Completed
59	Construction of Brgy. Road, Wangke	Brgy. Wangke, Claver, SDN	Supplemental Budget No. 2-2019 National Wealth	6,961,854.47	A.T. Dumlao Construction, Inc.	07-13-20		Completed
60	Construction of National Child Development Center	Claver, SDN	Supplemental Budget No. 1 FY 2016 (Nat'l. Wealth under Equity Nat'l. Governmentr of Foreign Assisted Project)	2,606,927.13	JDE Construction	07-13-20		Completed
61	Construction of Brgy. Road, Brgy. Panatao	Brgy. Panatao, Claver, SDN	Supplemental Budget No. 1-2019	2,902,506.90	RJ Construction & Supply	07-13-20		Completed
62	Construction of Brgy. Road, Brgy. Ladgaron	Brgy. Ladgaron, Claver, SDN	Supplemental Budget No. 1-2019	3,814,039.50	RJ Construction & Supply	07-13-20		Completed
63	Improvement of Legislatve Building	Claver, SDN	Annual Budget - General Fund 2020	987,225.88	LVRO Construction & Supply	07-13-20		Completed
64	Construction and Improvement of Drainage Canals in All Barangays	Claver, SDN	Supplemental Budget No. 2-2019 National Wealth	9,402,168.45	GC Builders	19/10/2020		Completed
65	Construction/Expansion of Magsaysay Street, Brgy. Ladgaron	Ladgaron, Claver, SDN	Supplemental Budget No. 2-2019 National Wealth	9,821,801.28	AJP Builders and Supplies	19/10/2020		Completed
66	Kabujoan Islet Development Project	Lapinigan, Claver, SDN	Supplemental Budget No. 2-2020	2,734,458.54	A.T. Dumlao Construction, Inc.	19/10/2020		Completed
67	Improvement of Municipal Hall Building	Claver, SDN	Supplemental Budget No. 2-2020	2,998,317.84	A.T. Dumlao Construction, Inc.	19/10/2020		Completed
68	Construction of Hand Washing Areas in School	Claver, SDN	Special Education Fund 2020	1,940,247.82	RJ Construction & Supply	19/10/2020		Completed
69	Installation of Fiber Optic CCTV Surveillance Camera	Claver, SDN	General Fund/Capital Outlay 2020	1,987,680.40	Kent Marketing Group of Companies, Inc.	19/10/2020		Completed
70	Establishment of Plant Nursery	Daywan, Claver, SDN	General Fund/Capital Outlay 2020	455,390.67	RJ Construction & Supply	21/11/2020		Completed
71	Construction of Municipal Sign	Claver, SDN	Supplemental Budget No. 2-2020	2,483,335.31	Kent Marketing Group of Companies, Inc.	11/12/2020		Completed
72	Repair & Maintenance of Infrastructure Assets	Claver, SDN	Supplemental Budget No. 2-2020	5,391,369.41	Kent Marketing Group of Companies, Inc.	11/12/2020		Completed
73	Baoy River Development	Claver, SDN	Supplemental Budget No. 2-2020	4,974,369.12	A.T. Dumlao Construction, Inc.	11/12/2020		Completed
74	Construction of School Covered Walk/Pathway	CCES, Tayaga, Claver, SDN	Special Education Fund 2020	2,406,978.81	CARTESIAN Builders	11/12/2020		Completed
75	Construction/Concreting of Municipal & Barangay Road	Tayaga, Claver, SDN	Annual Budget 2020 - National Wealth	16,898,727.43	GC Builders	11/12/2020		Completed
76	Embankment of LGU Municipal Lot	Bagakay, Claver, SDN	Annual Budget 2020 - National Wealth	11,887,071.92	GC Builders	11/12/2020		Completed
77	Upgrading of Access Road with Shouldering	Bagakay, Claver, SDN	Annual Budget 2020 - National Wealth	9,836,839.41	GC Builders	11/12/2020		Completed

78	Construction of Barangay Purok Center	Tayawod, Daywan, Claver, SDN	Supplemental Budget No. 3-2020	476,336.44	RJ Construction & Supply	22/01/2021	03/2021	Completed
79	Construction of Municipal Street Signage	Claver, SDN	Supplemental Budget No. 3-2020	989,819.25	Kent Marketing Group of Companies, Inc.	22/01/2021	05/2021	Completed
80	Construction of Quarantine Facility Brgy. Tayaga	Tayaga, Claver, SDN	General Fund - POC	786,674.44	5Rs Construction	22/01/2021	02/2021	Completed
81	Construction of Quarantine Facility Brgy. Ladgaron	Ladgaron, Claver, SDN	General Fund - POC	696,919.86	5Rs Construction	22/01/2021	02/2021	Completed
82	Construction/Concreting of Municipal and Barangay Roads	Claver, SDN	Supplemental Budget No. 3-2020	30,839,200.08	A.T. Dumlao Construction, Inc.	04/03/2021	10/2021	Completed
83	Installation of Street Lights	Bagakay, Claver, SDN	Supplemental Budget No. 3-2020	4,862,613.20	RJ Construction & Supply	04/03/2021	05/2021	Completed
84	Construction of Barangay Road, Ladgaron	Ladgaron, Claver, SDN	Supplemental Budget No. 3-2020	2,880,806.53	Kent Marketing Group of Companies, Inc.	04/03/2021	06/2021	Completed
85	Extension of Barangay Lapinigan Pier Phase II	Lapinigan, Claver, SDN	Supplemental Budget No. 3-2020	1,771,040.34	A.T. Dumlao Construction, Inc.	04/03/2021	04/2021	Completed
86	Construction of Sampaguita Boulevard	Tayaga, Claver, SDN	Supplemental Budget No. 3-2020	1,986,537.70	RJ Construction & Supply	04/03/2021	04/2021	Completed
87	Construction of LGU Warehouse/Evacuation Center	Bagakay, Claver, SDN	Supplemental Budget No. 3-2020	17,989,657.11	CHARLZ Construction	04/03/2021	08/2021	Completed
88	Improvement/Rehabilitation of Public Building	Tayaga, Claver, SDN	Supplemental Budget No. 3-2020	2,926,954.75	AJP Builders and Supplies	04/03/2021	06/2021	Completed
89	Construction of Barangay Road Wangke	Wangke, Claver, SDN	Supplemental Budget No. 3-2020	1,887,313.63	Kent Marketing Group of Companies, INC.	04/03/2021	07/2021	Completed
90	Municipal Ecological Solid Waste Management Program	Panatao, Claver, SDN	Supplemental Budget No. 3-2020	8,466,242.32	CHARLZ Construction	04/03/2021	07/2021	Completed
91	Construction/Concreting of Municipal of Barangays Roads	Claver, SDN	Supplemental Budget No. 3-2020	9,059,686.16	A.T. Dumlao Construction, Inc.	04/03/2021	08/2021	Completed
92	Construction of Tertiary School Building (Phase II)	Bagakay, Claver, SDN	Annual Budget 2020-National Wealth	19,844,541.68	AJP Builders and Supplies	04/03/2021	09/2021	Completed
93	Construction of New Claver Fire Station Phase II	Claver, SDN	Equity Fund	11,998,327.07	CHARLZ Construction	04/03/2021	08/2022	Completed
94	Hayanggabon Treatment and Monitoring Facility	Hayanggabon, Claver, SDN	Annual Budget - General Fund POC	1,295,205.23	5Rs Construction	19/04/2021	04/2021	Completed
95	Construction and Improvement of Drainage Canal in All Barangays	Claver, SDN	5% Calamity Funs/ Annual Budget 2020	8,842,702.50	CARTESIAN Builders	25/04/2021	09/2021	Completed
96	Upgrading and Improvement of Local Access Road in Brgy. Daywan	Tayawod, Daywan, Claver, SDN	Trust Fund-Regular	8,890,651.79	Kent Marketing Group of Companies, INC.	27/04/2021	07/2021	Completed
97	Installation of Water System	Claver, SDN	20% Development Fund	4,795,189.88	AJP Builders and Supplies	27/04/2021	09/2021	Completed
98	Construction of Brgy. Drainage (14 Barangays)	Claver, SDN	20% Development Fund	6,259,740.02	CARTESIAN Builders	27/04/2021	09/2021	Completed
99	Construction of Potable Water System	Sitio Tayawod, Brgy. Daywan, Claver, SDN	Trust Fund - Regular	128,779,556.30	Rex E. Morales Construction	17/05/2021	06/2023	Completed
100	Improvement/Rehabilitation of Existing Public Buildings	Brgy. Tayaga, Claver, SDN	Supplemental Budget No. 2-2020	1,340,871.81	AJP Builders and Supplies	28/06/2021	09/2021	Completed
101	Improvement of Barangay Police Headquarter	Claver, SDN	General Fund-Peace and Order/Capital Outlay	4,802,275.20	AJP Builders and Supplies	28/06/2021	11/2021	Completed
102	Construction and Riprapping of Riverbanks/Creeks	Brgy. Panatao, Claver, SDN	Supplemental Budget No. 1-2021	2,942,706.32	RJ Construction & Supply	01/08/2021	11/2021	Completed
103	Repair and Maintenance-Infrastructure Assets	Claver, SDN	Supplemental Budget No. 1-2021	3,500,000.00	EJOB Construction & Supply, OPC	01/08/2021	11/2021	Completed

104	Construction/Improvement of Multi-Purpose Building	Brgy. Wangke, Claver, SDN	Supplemental Budget No. 1-2021	10,923,488.87	AJP Builders and Supplies	01/08/2021	04/2022	Completed
105	Construction of Tertiary School Building Phase III	Brgy. Bagakay, Claver, SDN	Supplemental Budget No. 1-2021	7,799,555.54	AJP Builders and Supplies	01/08/2021	11/2021	Completed
106	Repair and Maintenance-Infrastructure Assets	Brgy. Daywan, Claver, SDN	Supplemental Budget No. 2-2021	7,793,614.81	RJ Construction & Supply	01/08/2021	01/2022	Completed
107	Construction of Hanging Bridge, Brgy. Sapa	Brgy. Sapa, Claver, SDN	Annual Budget 2020 - National Wealth	2,916,921.27	AJP Builders and Supplies	01/08/2021	11/2021	Completed
108	Construction of Perimeter Fence (Ladgaron Elementary School)	Brgy. Ladgaron, Claver, SDN	Special Education Fund	2,630,327.22	Kent Marketing Group of Companies, Inc.	01/08/2021	10/2021	Completed
109	Construction of Lawihon Boulevard	Brgy. Tayaga, Claver, SDN	Supplemental Budget No. 1-2019, NO. 2, 2019, Annual Budget 2020	4,886,896.66	ASJ Builders	04/10/2021	06/2022	Completed
110	Construction of Barangay Drainage (14 Barangay)	Claver, SDN	Supplemental Budget No. 1-2021	18,738,084.49	A. T. Dumlao Construction, Inc.	04/10/2021	10/2022	Completed
111	Construction/Concreting of Municipal and Brgy. Roads	Claver, SDN	Supplemental Budget No. 1-2021	24,426,906.24	A. T. Dumlao Construction, Inc.	04/10/2021	10/2022	Completed
112	Construction and Improvement of Drainage Canal in All Barangays	Claver, SDN	5% Calamity Fund/Annual Budget	9,950,599.10	RJ Construction & Supply	04/10/2021	04/2022	Completed
113	Installation of Street Lights	Claver, SDN	20% Development Fund	1,990,411.10	EJOB Construction & Supply, OPC	04/10/2021	11/2021	Completed
114	Construction and Improvement of Drainage Canal in All Barangays	Claver, SDN	20% Development Fund	1,691,091.45	RJ Construction & Supply	04/10/2021	11/2021	Completed
115	Construction of Waiting Shed, Brgy. Lapinigan	Brgy. Lapimigan, Claver, SDN	Supplemental Budget No. 1-2019,	795,228.21	RJ Construction & Supply	11/10/2021	12/2021	Completed
116	Municipal Agriculture Organic Program - Farm Tourism/Learning Site	Brgy. Tayaga, Claver, SDN	Supplemental Budget No. 2-2020	597,820.06	RJ Construction & Supply	11/10/2021	10/2021	Completed
117	Construction of Municipal Sign	Brgy. Daywan, Claver, SDN	Supplemental Budget No. 1-2021	489,411.56	RJ Construction & Supply	18/10/2021	11/2021	Completed
118	Installation of Water System	Claver, SDN	Supplemental Budget No. 2-2019,	285,831.50	RJ Construction & Supply	11/11/2021	06/2022	Completed
119	Construction of Farm to Market Road Brgy. Cabugo	Brgy. Cabugo, Claver, SDN	Supplemental Budget No. 3-2021	9,751,984.78	GC Builders	22/11/2021	06/2022	Completed
120	Construction of Barangay Drainage (14 Barangays)	Brgy. Tayaga, Claver, SDN	Supplemental Budget No. 3-2021	2,907,783.39	AJP Builders and Supplies	22/11/2021	02/2022	Completed
121	Construction of Box Culvert (14 Barangays)	Brgy. Cabugo, Claver, SDN	Supplemental Budget No. 3-2021	2,717,053.42	EJOB Construction & Supply, OPC	22/11/2021	04/2022	Completed
122	Construction of Farm to Market Road Brgy. Magallanes	Brgy. Magallanes, Claver, SDN	Supplemental Budget No. 3-2021	9,729,058.35	Charlz Construction	22/11/2021	08/2022	Completed
123	Construction of Purok Centers	Brgy. Tayaga, Claver, SDN	Supplemental Budget No. 3-2021	1,071,428.45	EJOB Construction & Supply, OPC	22/11/2021	01/2022	Completed
124	Construction of Farm To Market Road Brgy. Lapinigan	Brgy. Lapinigan, Claver, SDN	Supplemental Budget No. 3-2021	19,806,432.69	AJP Builders and Supplies	22/11/2021	09/2022	Completed
125	Construction of Box Culvert (14 Barangays)	Claver, SDN	Supplemental Budget No. 1-2021-5% DRRM Fund/General Fund Proper Surplus	10,311,764.04	Charlz Construction	22/11/2021	04/2022	Completed
126	Construction of Farm To Market Road Brgy. Ladgaron	Sitio Pangì, Brgy. Ladgaron, Claver, SDN	Supplemental Budget No. 3-2021	4,867,699.53	EJOB Construction & Supply, OPC	22/11/2021	09/2022	Completed
127	Construction of Local Access Road	Brgy. Daywan to Brgy. Sapa, Claver, SDN	Supplemental Budget No. 3-2021	9,856,532.65	Charlz Construction	22/11/2021	06/2022	Completed
128	Construction/Concreting of Municipal and Barangay Roads	Along Lawihon St., P7 Brgy. Tayaga, Claver, SDN	Supplemental Budget No. 3-2021	4,687,337.88	RJ Construction & Supply	22/11/2021	04/2022	Completed

129	Embankment of Municipal Lot/Sites	Brgy. Tayaga, Claver, SDN	Supplemental Budget No. 3-2021	2,890,150.83	GC Builders	22/11/2021	04/2022	Completed
130	Improvement of Municipal Health Center	Brgy. Tayaga, Claver, SDN	Supplemental Budget No. 1-2021	4,720,651.31	RJ Construction & Supply	22/11/2021	04/2022	Completed
131	Construction of Daging Tribal Village	Sitio Daging, Urbiztondo, Claver, SDN	Trust Fund - Regular	24,996,630.74	RJ Construction & Supply	22/11/2021	09/2022	Completed
132	Construction of Bago Tribal Village	Sitio Capangdan, Brgy. Urbiztondo, Claver, SDN	Trust Fund	24,996,630.74	A.T. Dumlao Construction, Inc.	22/11/2021	07/2023	Completed
133	Support to Coastal Resources Development (Construction of Oyster Culture)	Brgy. Bagakay, Wangke, Claver, SDN	Annual Budget 2020 - 20% Development Fund	242,025.00	RJ Construction & Supply	10/12/2021	06/2022	Completed
134	Development of Wangke Mangrove Forest	Brgy. Wangke, Claver, SDN	Annual Budget 2020 - 20% Development Fund	985,430.25	EJOB Construction & Supply, OPC	10/12/2021	05/2023	Completed
135	Construction of Claver Slaughterhouse Building	Brgy. Daywan, Claver, SDN	National Wealth 2021 & Supplemental	29,844,180.42	CHARLZ Construction	03/02/2020		Ongoing
C-001-2024	Development of Baoy River	Brgy. Daywan, Claver, SDN	National Wealth	7,186,003.02	CHARLZ Construction	02/03/2024		Completed
137	River Control and Protection Projects	Brgy. Bagakay, Claver, SDN	Supplemental Budget No. 4 2021	9,851,731.37	A.T. Dumlao Construction, Inc.	02/01/2022	09/2022	Completed
138	Improvement of Water System	Brgy. Cabugo, Claver, SDN	Supplemental Budget No. 4 2021	4,200,000.00	AJP Builders and Supplies	02/01/2022	06/2022	Completed
139	Construction of Local Access Road (14 Barangays)	P-2, Brgy. Ladgaron, Claver, SDN	Supplemental Budget No. 4 2021	14,585,103.74	A.T. Dumlao Construction, Inc.	02/01/2022	08/2022	Completed
140	Construction of Barangay Drainage (14 Barangays)	Along Garcia St. Osmena St, Paqueo St. P-4 Tayaga & P-3 Bagakay, Claver, SDN	Supplemental Budget No. 4 2021	4,564,673.18	RJ Construction & Supply	02/01/2022	06/2022	Completed
141	Rehab/Concreting/Improvement of Barangay Roads	Brgy. Ladgaron, Bagakay, Tayaga, Wangke, Panatao, Cabugo, Claver, SDN	Supplemental Budget No. 4 2021	1,742,393.63	EJOB Construction & Supply, OPC	02/01/2022	06/2022	Completed
142	Improvement/Rehab of Existing Public Buildings	LGU Motorpool, Tayaga, Claver, SDN	Supplemental Budget No. 4 2021	2,992,324.96	AJP Builders and Supplies	02/01/2022	04/2022	Completed
143	Improvement of Panatao Passenger Port	Brgy. Panatao, Claver, SDN	Supplemental Budget No. 4 2021	4,901,944.80	GC Builders	02/01/2022	06/2022	Completed
144	Support to Solid Waste Management Program	Brgy. Panatao, Claver, SDN	20% Development Fund 2020	2,194,031.44	RJ Construction & Supply	02/01/2022	05/2022	Completed
145	Municipal Ecological Solid Waste Management Program	Ecopark, Brgy. Panatao, Claver, SDN	20% Development Fund 2021	4,729,159.28	CHARLZ Construction	02/01/2022	05/2022	Completed
146	Construction/Rehab of Barangay Multi-Purpose Building	Magallanes, Claver, SDN	National Wealth 2021	9,999,344.20	RJB Construction and Supply	02/03/2022	10/2022	Completed
147	Installation of Solar Street Lights	Brgy. Panatao, Claver, SDN	National Wealth 2021	4,929,127.69	EJOB Construction & Supply, OPC	03/02/2022	05/2022	Completed
148	Construction/Concreting of Barangay Roads	Brgy. Ladgaron, Claver, SDN	National Wealth 2021	9,825,236.05	A.T. Dumlao Construction, Inc.	03/02/2022	08/2022	Completed
149	Installation of Solar Street Lights	Claver, SDN	Supplemental Budget No. 5 2021	4,452,547.56	EJOB Construction & Supply, OPC	03/23/2022	04/2022	Completed
150	Construction/Concreting of Municipal Barangay Roads	Hayanggabon, Claver, SDN	Supplemental Budget No. 5 2021	9,779,324.22	A.T. Dumlao Construction, Inc.	03/23/2022	02/2023	Completed
151	Construction of Tertiary School Building Phase IV	Bagakay, Claver, SDN	Supplemental Budget No. 5 2021	3,847,963.70	AJP Builders and Supplies	03/23/2022	06/2022	Completed
152	Repair and Maintenance of Infra Assets	Daywan, Claver, SDN	2M GF Annual Budget; 1M Supplemental Budget	2,947,611.45	RJ Construction & Supply	03/23/2022	06/2022	Completed
153	Construction of Training Center	Claver, SDN	Supplemental Budget No. 5 2021	38,269,415.77	GC Builders	04/04/2022	04/2023	Completed
154	Improvement of Legislative Building	P-6 Tayaga, Claver, SDN	Supplemental Budget No. 1 2021, Capital Outlay 2022- Vice Mayor	3,990,365.84	AJP Builders and Supplies	04/04/2022	10/2022	Completed
155	Dredging of Canals in all Barangays	Brgy. Ladgaron, Claver, SDN	Supplemental Budget No. 2-2019	2,852,222.03	GC Builders	04/04/2022	10/2022	Completed

156	Construction of Sports Complex	Claver, SDN	20M National Wealth Surplus 2021; 30M National Wealth Fund 2021 (Annual Budget)	49,767,351.22	Charlz Construction	04/04/2022	03/2023	Completed
157	Repair and Maintenance Infrastructure Assets	Metrowide, Claver, SDN	General Fund 2022	3,999,937.80	Charlz Construction	04/04/2022	06/2022	Completed
158	Improvement/Rehabilitation of Existing Public Buildings	Tayaga, Claver, SDN	Supplemental Budget No. 1-2022	2,229,951.15	AJP Builders and Supplies	06/27/2022	02/2023	Completed
159	Construction/Repair of Irrigation System	Magallanes, Claver, SDN	Supplemental Budget No. 1-2022	9,011,765.08	GC Builders	06/27/2022	06/2023	Completed
160	Installation of Solar Street Lights	Claver, SDN	Supplemental Budget No. 1-2022	4,929,127.69	RJ Construction & Supply	06/27/2022	08/2022	Completed
161	Construction of Barangay Drainage	Tayaga, Claver, SDN	Supplemental Budget No. 1-2022	3,088,689.96	A.T. Dumlao Construction, Inc.	06/27/2022	08/2022	Completed
162	Repair and Maintenance-Infrastructure	Metrowide, Claver, SDN	Supplemental Budget No. 1-2022	10,527,615.90	Charlz Construction	06/27/2022	07/2023	Completed
163	Construction of FTMR in Barangays	Cagdianao, Claver, SDN	Supplemental Budget No. 1-2022	9,855,238.86	GC Builders	06/27/2022	05/2023	Completed
164	Construction of Two (2) Storey Four Classroom/Evacuation Center. Brgy. Panatao	Panatao, Claver, SDN	Supplemental Budget No. 1-2022	14,854,051.23	AJP Builders and Supplies	06/27/2022	04/2023	Completed
165	Installation of Street Lights in All Barangays	Claver, SDN	20% Development Fund 2022	2,139,464.16	EJOB Construction & Supply, OPC	06/27/2022	08/2022	Completed
166	Construction of Barangay Flood Control and Riverbank Protection	Daywan, Claver, SDN	Trust Fund 2022	4,918,950.85	CHARLZ Construction	06/27/2022	11/2022	Completed
167	Construction of Farm to Market Road Brgy. Cabugo	Cabugo, Claver, SDN	Trust Fund	4,860,191.38	A.T. Dumlao Construction, Inc	06/27/2022	12/2022	Completed
168	Construction of Purok Centers	Claver, SDN	General Fund Proper Surplus 2021, Capital Outlay	860,720.40	RJ Construction & Supply	06/27/2022	10/2022	Completed
169	Tourism Development and Management Program	Panatao, Claver, SDN	National Wealth 2022	9,742,138.65	C.V. Construction and Development	9/17/2022	11/2022	Completed
170	Construction/Concreting of Municipal & Barangay Road	Tayawod, Daywan, Claver, SDN	National Wealth 2022	24,810,503.20	A.T. Dumlao Construction, Inc.	9/17/2022	04/2023	Completed
171	Installation of Street Lights in All Barangays	Claver, SDN	20% Development Fund	4,980,009.24	Quickbuild Construction	9/17/2022	10/2022	Completed
172	Construction of Two (2) Storey Building PNP Claver MPS	Tayaga, Claver, SDN	POC 2022	1,844,018.11	GC Builders	9/17/2022	12/2022	Completed
173	Construction of Handwashing Facility (CNHS)	Tayaga, Claver, SDN	SEF 2022	1,590,789.19	AJP Builders and Supplies	9/17/2022	11/2022	Completed
174	Construction and Improvement of Drainage Canal in All Barangays	Lawihon, Tayaga, Claver, SDN	5% Calamity Fund	9,949,750.66	RJ Construction & Supply	9/18/2022	04/2023	Completed
175	Installation of CCTV Surveillance	Tayaga, Claver, SDN	POC 2022	3,344,240.16	RJ Construction & Supply	9/18/2022	11/2022	Completed
176	Extension of Municipal Health Center (Phase II)	Tayaga, Claver, SDN	Supplemental Budget No. 2-2022	2,424,984.38	CHARLZ Construction	9/27/2022	01/2023	Completed
177	Repair and Maintenance-Infrastructure Assets	Tayaga, Claver, SDN	Supplemental Budget No. 2-2022	3,959,419.38	CHARLZ Construction	9/27/2022	11/2022	Completed
178	Installation of Solar Street Lights	Claver, SDN	Supplemental Budget No. 2-2022	5,723,427.90	Quickbuild Construction	9/27/2022	12/2022	Completed
179	Construction of Barangay Pathways	P3, Daywan, Claver, SDN	Supplemental Budget No. 2-2022	3,704,226.84	AJP Builders and Supplies	9/27/2022	12/2022	Completed
180	Other infra assets	P1 Bagakay, P7 Panatao, P5 Tayaga, Claver, SDN	Supplemental Budget No. 1-2022	2,926,505.92	RJ Construction & Supply	11/01/2022	04/2023	Completed
181	Provision of Renewable Energy-Based Electrification	Panatao, Claver, SDN	LGSF-SBDP	3,825,650.20	Quickbuild Construction	12/29/2022	03/2023	Completed
182	Provision of Renewable Energy-Based Electrification	Wangke, Claver, SDN	LGSF-SBDP	3,825,650.20	Quickbuild Construction	12/29/2022	03/2023	Completed

183	Provision of Renewable Energy-Based Elecrification	Cabugo, Claver, SDN	LGSF-SBDP	3,825,650.20	Quickbuild Construction	12/29/2022	03/2023	Completed
184	Construction of Open Channel (Drainage System)	Near Sports Complex (Tayaga, Claver, SDN)	20% Development Fund 2022	18,296,882.60	GC Builders	12/29/2022	10/2023	Completed
185	Construction of BFP Building Phase III	Claver, SDN	Supplemental Budget No. 3-2022	4,976,303.38	CHARLZ Construction	01/02/2023	07/2023	Completed
186	Construction of Training Center	Claver, Surigao del Norte	Supplemental Budget No. 1-2022	12,942,921.95	Charlz Construction	01/02/2023	9/29/23	Completed
187	Construction of Box Culvert	Sitio Sabang,Brgy,Tayaga,Claver,Surigao del Norte	Supplemental Budget No. 1-2023	995,073.72	CHARLZ Construction	08/01/2024	02/2024	Completed
188	Installation of CCTV Surveillance	Brgy. Bagakay,Claver,Surigao del Norte	Supplemetal Budget No. 1-2023	999,313.88	EJOB Construction & Supply, OPC	15/01/2024	03/2024	Completed
189	Construction of Perimeter Fence in all Barangay	Claver, Surigao del Norte	Supplemental Budget No. 3-2022	2,456,194.79	RJ Construction and Supply	01/02/2023	09/2023	Completed
190	Improvement/Rehab of Existing Public Building	Brgy. Tayaga, Claver, Surigao del Norte	Supplemental Budget No. 3-2022	3,880,846.16	AJP Builders and Supplies	01/02/2023	02/2023	Completed
191	Construction of Terminal Building in Urbiztondo	Brgy. Urbiztondo, Claver, Surigao del Norte	Supplemental Budget No. 3-2022	2,437,035.91	RJB Construction and Supply	01/02/2023	09/2023	Completed
192	Construction of FTMR Brgy. Magallanes	Brgy. Magallanes, Claver, SDN	Trust Fund	2,916,593.10	RJ Construction & Supply	01/02/2023	03/2023	Completed
193	Level III Water Supply Project	Claver, Surigao del Norte	Supplemental Budget No. 3-2022	34,712,590.12	RODEST Construction & Supply	02/01/2023	12/2023	Completed
194	Construction of Barangay Pathways	Claver, Surigao del Norte	Supplemental Budget No. 3-2022	4,739,468.32	RJ Construction & Supply	02/01/2023	05/2023	Completed
195	Construction/Concreting of Municipal and Brgy. Roads	Brgy. Bagakay, Claver, Surigao del Norte	Supplemental Budget No. 4-2022	1,882,598.33	RJB Construction and Supply	02/01/2023	05/2023	Completed
196	Construction of Barangay Flood Control And Riverbank Protection	Claver, Surigao del Norte	Supplemental Budget No. 4-2022	24,746,312.23	A.T. Dumlao Construction, Inc.	02/01/2023	06/2023	Completed
197	Construction/Concreting of Municipal and Brgy. Roads	Brgy. Ladgaron, Claver, Surigao del Norte	Supplemental Budget No. 4-2022	39,646,586.28	A.T. Dumlao Construction, Inc.	02/01/2023	08/2023	Completed
198	Installation of Solar Panels	Claver, Surigao del Norte	Supplemental Budget No. 4-2022	4,989,743.03	Quickbuild Construction	02/01/2023	04/2023	Completed
199	Repair and Maintenance Infrastructure Assets	Metrowide, Claver, Surigao del Norte	Supplemental Budget No. 4-2022	3,999,972.22	Charlz Construction	02/01/2023	04/2023	Completed
200	Construction of Drainage Canal	Along Honrado St., Brgy. Bagakay, Claver, Surigao del Norte	Supplemental Budget No. 4-2022 (Capital Outlay)	3,315,276.56	RJ Construction and Supply	02/01/2023	05/2023	Completed
201	Tourism Development and Management Program	Brgy. Panatao, Claver, Surigao del Norte	Supplemental Budget No. 4-2022 (Capital Outlay)	4,881,779.31	CV Construction	02/01/2023	05/2023	Completed
202	Construction of Slope Protection Sabang	Sitio Sabang, Brgy. tayaga, Claver, Surigao del Norte	Supplemental Budget No. 4-2022 (Capital Outlay)	49,614,119.50	A.T. Dumlao Construction, Inc.	02/01/2023	06/2023	Completed
203	Construction of Perimeter Fence in all Barangay	Brgy. Cabugo, Claver, Surigao del Norte	Supplemental Budget No. 4-2022 (Capital Outlay)	498,677.97	RJ Construction and Supply	02/01/2023	04/2023	Completed
204	Installation of CCTV Surveillance	(Near Sports Complex) Brgy. Tayaga, Claver, SDN	POC	4,450,626.18	RJ Construction & Supply	02/12/2023	04/2023	Completed
205	Construction/Improvement of Multi Purpose Building	Claver, Surigao del Norte	National Wealth 2022	3,033,497.84	ATJ Builders	04/07/2023	06/2023	Completed
206	Installation of Level III Water System	Brgy. Cabugo, Claver, Surigao del Norte	National Wealth 2022	1,983,246.56	AJP Builders and Supplies	04/07/2023	06/2023	Completed
207	Construction/Improvement of Multi- Purpose Building at Brgy. Cabugo	Brgy. Cabugo, Claver, Surigao del Norte	Supplemental Budget No. 3-2022	3,354,147.28	Charlz Construction	04/07/2023	08/2023	Completed
208	Construction/Improvement of Drainage Canal in All Barangays	Brgy. Bagakay, Claver, SDN	5% Calamity Fund 2023	3,702,226.25	GC Builders	04/07/2023	06/2023	Completed
209	Construction of Drainage Canal	Brgy. Panatao, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	991,031.70	Charlz Construction	05/08/2023	06/2023	Completed

210	Construction of Three Tanod Outpost	Brgy. Magallanes, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	999,951.06	Charlz Construction	05/08/2023	09/2023	Completed
211	Construction of Brgy. Tanod Outpost	Brgy. Urbiztondo, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	999,909.10	Charlz Construction	05/08/2023	06/2023	Completed
212	Construction of Seawall	Brgy. Lapinigan, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	996,722.25	Charlz Construction	05/08/2023	10/2023	Completed
213	Construction of Barangay Pathways	Brgy. Daywan, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	992,592.62	Charlz Construction	05/08/2023	05/2023	Completed
214	Tourism Development and Management Program	Brgy. Sapa, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	14,858,220.12	AJP Builders and Supplies	05/27/2023	04/2024	Completed
215	Construction of Multi-Purpose Building	Brgy. Daywan, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	1,810,007.70	RJ Construction and Supply	05/27/2023		Ongoing
216	Construction of Lawihon Boulevard	Lawihon Blvd., Claver, Surigao del Norte	Supplemental Budget No. 1-2023	2,911,840.31	GC Builders	05/27/2023	07/2023	Completed
217	Construction of Drainage Canals in all Barangays	Brgy. Tayaga, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	9,109,766.79	Charlz Construction	05/27/2023	04/2024	Completed
218	Construction Claver Drainage System	P7-8 Brgy. Tayaga, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	14,805,135.22	GC Builders	05/27/2023	09/2023	Completed
219	Repair and Maintenance of Public Infrastructure Assets	Brgy. Lapinigan and Brgy. Cabugo, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	4,921,688.68	EJOB Construction & Supply, OPC	05/27/2023	08/2023	Completed
220	Construction of Training Center	Claver, Surigao del Norte	Supplemental Budget No. 1-2023	34,798,202.62	Charlz Construction	27/05/2023		Ongoing
221	Construction of Potable Water System	Brgy.Cabugo,Wangke, Panatao,Lapinigan,Claver,Surigao del Norte	Supplemental Budget No. 4-2023	17,768,447.88	RJ Construction and Supply	27/05/2023		Ongoing
223	Construction of Motorpool/Evacuation Building	Brgy. Cabugo,Wangke,Panata,Lapinigan,Claver,Surigao del Norte	Supplemental Budget No. 1-2023	12,761,548.87	Charlz Construction	26/06/2023		Completed
224	Construction of Slope Protection	Claver,Surigao del Norte	Supplemental Budget No 1-2023/National Wealth 2022	8,961,502.54	Charlz Construction	06/08/2023	01/2024	Completed
225	Various Barangay Health Stations	Brgy. Cabugo,Claver,SDN	HFEP GAA 2023	4,738,901.82	Charlz Construction	06/10/2023	03/2024	Completed
226	Construction of Shelter Project	Sitio Busibus, Brgy. Bagakay, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	5,870,635.47	Chylles Construction	05/26/2023	09/2023	Completed
227	Improvement/Rehab of Existing Public Building	Brgy. Tayaga, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	3,333,902.22	A.T. Dumlao Construction, Inc.	05/27/2023	08/2023	Completed
228	Improvement of Municipal Health Center	Brgy. Tayaga, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	958,419.43	ATJ Builders	05/28/2023	07/2023	Completed
229	Repair and Maintenance of Infra Assets	Claver, Surigao del Norte	Supplemental Budget No. 1-2023	1,928,850.84	Charlz Construction	05/27/2023	12/2023	Completed
230	Construction of Sports Complex	Claver, Surigao del Norte	Supplemental Budget No. 1-2023/National Wealth 2022	99,653,037.15	Charlz Construction	05/29/2023	1/10/2025	Completed
231	Repair and Maintenance of Infra Assets	Claver, Surigao del Norte	Annual Budget 2023	8,499,758.36	Charlz Construction	05/29/2023	05/28/2024	Completed
232	Construction of Daycare Center	Sitio Pangì, Brgy. Daywan, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	4,910,337.90	RJ Construction and Supply	06/26/2023	12/2023	Completed
233	Construction of Magallanes Elementary School Stage	Brgy. Magallanes, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	2,393,913.56	ATJ Builders	06/26/2023	09/2023	Completed
234	Construction of Public Toilet	Brgy. Tayaga, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	461,408.17	ATJ Builders	07/17/2023	08/2023	Completed
235	Installation of CCTV Surveillance	Brgy. Tayaga, Claver, Surigao del Norte	POC 2023/Capital Outlay	2,146,278.75	EJOB Construction & Supply, OPC	08/06/2023	9/2023	Completed
236	Construction of Slope Protection in all Barangays	Sitio Sabang, Brgy. Tayaga, Claver, Surigao del Norte	National Wealth 2023	19,698,917.84	A.T. Dumlao Construction, Inc.	08/26/2023	10/2023	Completed
237	Development of Water Source	Brgy. Daywan, Claver, SDN	Supplemental Budget No.2-2020 (GF Surplus/Engineering)	1,967,899.63	EJOB Construction & Supply, OPC	08/26/2023	10/2023	Completed

238	Construction and Rehabilitation of Cabugo Water System Level 3	Brgy. Cabugo, Claver, Surigao del Norte	Supplemental Budget No. 1-2023	1,000,000.00	Charlz Construction	08/26/2023	04/2024	Completed
239	Construction of Barangay Pathways	P-1, P-2, P-6, Brgy. Daywan, Claver, Surigao del Norte	Supplemental Budget No. 1-2023 (GF Proper)	5,308,565.15	AJP Builders and Supplies	08/26/2023	12/2023	Completed
240	Construction and Improvement of Drainage Canal in all Barangays	Brgy. Tayaga, Claver, Surigao del Norte	Supplemental Budget No. 1-2023 (GF Proper)-5% Calamity	4,793,172.97	Charlz Construction	08/26/2023	12/2023	Completed
241	Construction of Potable Water System	Claver, Surigao del Norte	20% Development Fund	14,891,864.53	RJ Construction and Supply	08/26/2023		Ongoing
242	Installation of Streetlights	Navallo Village, Brgy. Ladgaron, Claver, SDN	POC 2023	2,925,656.01	Quickbuild Construction	08/26/2023	09/2023	Completed
243	Installation of Solar Streetlights	Brgy. Magallanes, Claver, SDN	POC 2023	2,925,656.01	Quickbuild Construction	08/26/2023	10/2023	Completed
244	Construction of Farm To Market Roads	Brgy. Ladgaron, Claver, SDN	POC 2023	2,254,792.62	ATJ Builders	08/26/2023	10/2023	Completed
245	Construction of FTMR in Barangays	Brgy. Tayaga, Claver, SDN	General Fund 2023	2,822,858.37	GC Builders	08/26/2023	12/2023	Completed
246	Construction of Barangay Pathways	P-1, P-2, P-6, Brgy. Daywan, Claver, Surigao del Norte	Supplemental Budget No. 1-2023 (GF Proper)	5,308,565.15	AJP Builders and Supplies	08/27/2023	12/2023	Completed
247	Other Structures	Brgy. Cabugo, Claver, SDN	5% Calamity Fund	916,525.10	GC Builders	09/12/2023	10/2023	Completed
248	Installation of Sheet Piles	Brgy. Cabugo, Claver, SDN	General Fund 2023-5% Calamity Fund	4,924,037.85	Charlz Construction	09/12/2023	12/2023	Completed
249	Construction of Slope Protection	Brgy. Cabugo, Claver, SDN	LDRRM-Special Trust Fund 2023	2,922,417.57	AJP Builders and Supplies	09/12/2023	12/2023	Completed
250	Repair and Maintenance of Infra Assets	Metrowide, Claver, Surigao del Norte	LDRRM-Special Trust Fund 2023	1,000,000.00	AJP Builders and Supplies	10/06/2023	12/2023	Completed
251	Solar Energy Projects	Claver, Surigao del Norte	General Fund, Supplemental Budget No. 1-2023	9,920,608.85	RJ Construction and Supply	10/06/2023	02/2024	Completed
252	Construction of Purok Centers	Brgy. Tayaga, Claver, SDN	General Fund /Mayor's Office	1,860,501.88	EJOB Construction & Supply, OPC	10/06/2023	12/2023	Completed
253	Installation of Emergency Telecommunication Equipment	Claver, Surigao del Norte	LDRRM-Special Trust Fund 2023	1,559,542.44	AI Technology & Services	10/06/2023	12/2023	Completed
254	Construction of Roofings and Drainage System for Tilapia Nursery Fishtanks	Claver, Surigao del Norte	Supplemental Budget No. 1-2023 / Capital Outlay-MOOE	470,434.74	Charlz Construction	01/10/2023	10/2023	Completed
255	Repair and Maintenance-Infrastructure Assets	Metrowide, Claver, Surigao del Norte	General Fund 2024	599,205.02	AJP Builders and Supplies	11/30/2023	12/2023	Completed
C-002-2024	Repair and Maintenance-Infrastructure Assets	Daywan, Claver, SDN	National Wealth 2023	4,899,668.53	AJP Builders and Supplies	04/12/2024	07/11/2024	Completed
C-003-2024	Repair and Maintenance-Infrastructure Assets	Daywan, Claver, SDN	National Wealth 2023	2,799,336.95	EJOB Construction & Supply, OPC	04/12/2024	06/11/2024	Completed
C-004-2024	Repair and Maintenance-Infrastructure Assets	Daywan, Claver, SDN	National Wealth 2023	1,199,975.91	EJOB Construction & Supply, OPC	04/12/2024	06/11/2024	Completed
C-006-2024	Improvement of Bahay Silangan	Daywan, Claver, SDN	National Wealth 2023	799,400.08	AJP Builders and Supplies	04/12/2024	05/28/2024	Completed
C-007-2024	Construction and Improvement of Drainage Canals in all Barangays	Daywan, Claver, SDN	National Wealth 2023	7,269,769.09	GC Builders	04/12/2024	11/06/2024	Completed
C-008-2024	Construction and Improvement of Drainage Canals and Repair of Govenrment Buildings	Daywan, Claver, SDN	National Wealth 2023	19,556,260.95	Charlz Construction	04/12/2024	12/08/2024	Ongoing
C-005-2024	Solid Waste Management Program	Panatao, Claver, SDN	20% Development Fund 2024	7,641,769.41	RJ Construction and Supply	5/16/2024	11/12/2024	Completed
C-048-2024	Construction of Barangay Pathways	Cabugo & Wangke, Claver, SDN	Supplemental Budget No. 1-2024/Capital Outlay	1,982,124.47	ATJ Construction	5/16/2024	07/15/2024	Completed
C-049-2024	Establishment of Bio-Secure Swine Facility	Wangke, Claver, SDN	Supplemental Budget No. 1-2024/Capital Outlay	9,649,796.16	Dumlao Construction	5/16/2024	07/15/2024	Completed

C-050-2024	Construction of FTMR in all Barnagays	Tayaga, Panatao, Wangke, Cabugo, Claver, SDN	Supplemental Budget No. 1-2024/Capital Outlay	49,685,197.70	Dumlao Construction	5/16/2024	4/21/2024	Ongoing
C-051-2024	Construction of Greenhouse Facility	Claver, SDN	Supplemental Budget No.1-2024/20% Development Fund	3,456,532.12	ATJ Construction	5/16/2024	07/15/2024	Completed
C-044-2024	Construction of Purok Center	Claver, SDN	Annual Budget-Gen. Dund/Capital Outlay	5,749,605.31	CHARLZ Construction	5/16/2024	01/11/2025	Ongoing
C-045-2024	Construction of FTMR in Brgy (Sitio Sabang & Urbiztondo)	Claver, SDN	Annual Budget 2024/National Wealth	9,757,334.16	CHARLZ Construction	5/16/2024	12/12/2024	Ongoing
C-046-2024	Construction of Evacuation Center/Multi Purpose Center	Ladgaron, Claver, Surigao del Norte	Annual Budget 2024-5% Calamity Fund	9,654,113.05	CHARLZ Construction	5/16/2024	11/12/2024	Ongoing
C-052-2024	Construction of Farm to Market Road	Magallanes, Claver, SDN	Trust Fund	1,800,000.00	RJ Construction and Supply	5/16/2024	06/30/2024	Completed
C-053-2024	Repair & Maintenance Infra Assets	Claver, SDN	LEEDMO 2024	1,500,000.00	EJOB Construction & Supply, OPC	5/16/2024	07/15/2024	Completed
C-066-2024	Embankment of Municipal Lot	Ladgaron, Claver, SDN	National Wealth 2024	24,764,062.00	Dumlao Construction	7/20/2024	11/17/2024	Completed
C-072-2025	Construction of Drainage Canal in All Brgys	Claver, SDN	National Wealth 2024	3,460,254.27	EJOB Construction	7/20/2024	11/17/2024	Completed
C-074-2025	Construction of FTMR in all Brgys	Sapa, Claver, SDN	National Wealth 2024	9,817,183.35	AJP Builders and Supplies	7/20/2024	02/15/25	Ongoing
C-070-2024	Installation of Solar Streetlights	Panatao, Claver, SDN	Supplemental Budget No. 1-2024	1,891,939.91	RJ Construction & Supply	7/20/2024	09/03/24	Completed
C-071-2025	Installation of CCTV Surveillance	Claver, Surigao del Norte	Supplemental Budget No. 1-2024	6,876,093.23	RJ Construction & Supply	7/21/2024	10/19/2024	Completed
C-067-2024	Installation of Solar Streetlights	Claver, Surigao del Norte	20% Development Fund	2,240,936.41	RJ Construction & Supply	7/20/2024	9/3/24	Completed
C-068-2024	Construction of Barangay Pathways	Daywan, Cabugo, Claver, SDN	General Fund 2024	2,552,540.61	ATJ Construction	7/20/2024	10/03/2024	Completed
C-065-2024	Construction of Pathway CCES	Tayaga, Claver, SDN	SEF	1,148,770.88	AJP Builders and Supplies	7/20/2024	10/03/2024	Completed
C-087-2024	Construction of Seawalls in Barangays	Claver, Surigao del Norte	National Wealth 2025	24,668,459.40	Dumlao Construction	8/25/24	11/23/24	Completed
C-063-2024	Construction and Installation of Water Tank (Taganito NHS)	Taganito, Claver, SDN	SEF	394,734.09	AJP Builders and Supplies	08/02/2024	10/01/2024	Completed
C-064-2024	Construction of Flagpole	Tayaga, Claver, SDN	SEF	882,007.16	EJOB Construction and Supply	08/02/2024	10/16/24	Completed
C-128-2024	Construction of Sports Complex	Tayaga, Claver, SDN	National Wealth 2024	49,591,993.67	CHARLZ Construction	10/27/24	10/22/25	Ongoing
C-097-2024	Repair and Maintenance Infrastructure Assets	Metrowode, Claver, SDN	Supplemental Budget No.1-2024(GF Surplus 2023)	5,100,000.00	CHARLZ Construction	10/05/2024	06/02/2025	Ongoing
C-098-2024	Construction/Concreting of Municipal and Barangay Roads	Bagakay, Claver, SDN	Supplemental Budget No.1-2024(NW 2024)	5,789,122.80	GC Builders	10/05/2024	01/03/2025	Ongoing
C-099-2024	Construction of Daycare Center	Sitio Pangi, Daywan, Claver, SDN	Supplemental Budget No.1-2024(NW 2024)	2,178,399.69	ATJ Construction	10/05/2024	01/03/2025	Completed
C-100-2024	Construction of Riprapping of Riverbanks/Creeks	Daywan, Claver, SDN	Supplemental Budget No.1-2024(NW 2024)	1,034,278.84	ATJ Construction	10/05/2024	12/13/24	Ongoing
C-102-2024	Baoy River Development, Brgy Daywan	Daywan, Claver, SDN	Supplemental Budget No.1-2024(NW 2024)	1,913,508.28	GC Builders	10/05/2024	12/04/2024	Ongoing
C-103-2024	Construction/Rehabilitati on of Brgy. Covered Court	Sapa & Daywan, Claver, SDN	Supplemental Budget No.1-2024(NW 2024)	4,765,942.38	AJP Builders and Supplies	10/05/2024	01/03/2025	Ongoing

C-105-2024	Installation of Water System	Claver, SDN	Supplemental Budget No.2-2024	1,987,786.70	AJP Builders and Supplies	10/05/2024	01/03/2025	Ongoing
C-047-2024	Construction of Drainage Canal in All Brgys	Claver, SDN	National Wealth 2024-20%Development Fund	4,981,798.80	GC Builders	10/14/24	02/11/2025	Ongoing
C-096-2024	Installation of Warning Signs	Metrowide, Claver, SDN	5% Calamity Fun	1,000,000.00	RJ Construction and Supply	10/05/2024	11/19/24	Ongoing
C-104-2024	Repair and Maintenance Infrastructure Assets	Metrowide, Claver, SDN	SEF 2024	2,000,000.00	EJOB Construction and Supply	10/05/2024	02/02/2025	Ongoing

